

---

**Pa:** Kunité Skular  
**Di:** Brian Forde, Jr., Xefi Interinu di Operasons  
**KK:** Mary Skipper, Superintendenti, Rochelle Nwosu, Xefi di Gabineti, Samuel DePina, Superintendenti Adjuntu di Operasons, Anu Medappa Jayanth, Konsilheru Senior di Operasons, Delavern Stanislaus, Xefi di Planiamentu di Kapital  
**Data:** 17 di julhu di 2024  
**Re:** Obras na Instalasons na Veron di 2024

---

Es memurandu ta furnesi un atualizason di obras en kursu duranti veron di 2024 rilasiunadu ku milhurias di instalasons, organizadu na sigintis sekson:

- **Prujetus en kursu & ditalhis:** Es sekson ta ditalha prujetus ki sta en kursu es veron. Es prujetus ta bai desdi murais y milhurias na parkis infantil ti atualizasons y riparasons di infrastrukturas isensial, atualizasons di asesibilidadi y ar kondisiunadu. Fazi di konstruson y konkluzon privistu sta inkluidu pa kada un di kes más di 120 prujetu inkluidu.
- **Prujetu di Riparason Asileradu di MSBA (ARP):** Na inisiu des primavera, Kunité Skular aprova aprezentason di oitu Diklarasons di Interesi pa Prujetu di Riparason Asileradu di MSBA. Es prujetus foi aprovalu y es sa ta avansa.
- **Pisinas:** 13 skolas di BPS ten pisinas y 6 sta atualmenti abertu. Es sekson ta furnesi más infurmasons sobri stadi di pisinas ki sta fitxadu.
- **Pontu di Situason di 11 Prinsipal Prujetus di Kapital:** Es kuadru ta aprizenta pontu di situason di 11 prinsipal prujetus di kapital en kursu.
- **Atualizason di Ruth Batson Academy (antigu BCLA/McCormack), Melvin H. King South End Academies y Blackstone:** Es sekson ta furnesi un atualizason más ditalhadu sobri planus pa skolas spisifiku.
- **Skolas sen AC y planus pa es:** Na últimus trés anu, nu aumenta persentajen di skolas ku ar kondisiunadu di 32% pa 92%. 10 skolas ta kontinua sen ar kondisiunadu. Es sekson ta furnesi infurmasons adisiunal sobri planu pa skolas ki inda ka ten ar kondisiunadu instaladu.

## Prujetus en Kursu & Ditalhis

## **Sidadi di Boston - Prugramas di Gabeti di Artis & Kultura di Prizidenti di Kamara**

### **Inisiativa Mural "Un Tela di Kultura"**

Fazi di Planiamentu - Instalason julhu/agostu

- Bates Elementary School
- Guild Elementary School
- Hernandez K-8 School
- Kilmer K-8 School (Lower K-3)
- Lee Academy
- Umana Academy (Mario)

## **Sidadi di Boston - Prujetus di Kapital di Dipartamentu di Instalasons Publiku**

### **Prujetus di Substituison di Kalderas**

Fazi di Konstruson - Konkluzon na Otonu di 2024

- Henderson K-12 Inclusion School Upper (MSBA ARP)
- Russell Elementary School (MSBA ARP)

### **Prujetus di Milhuria di Involventi**

Fazi di Konstruson - Konkluzon na Primavera di 2025

- Josiah Quincy Elementary

### **Prujetus di Substituison di Tilhadus**

Fazi di Konstruson - Konkluzon na Otonu di 2024

- Community Academy of Science and Health
- Henderson K-12 Inclusion School Upper (MSBA ARP)
- Winthrop Elementary School

### **Prujetus di Milhuria di HVAC di Prugrama Renew Boston Trust**

Fazi di Konstruson - Konkluzon na Otonu

- Condon K-8 School
- Murphy K-8 School
- Ohrenberger School (3-8)

---

**Prujetus di Instalason Sular di Prugrama Renew Boston Trust**

Fazi di Konstruson - Konkluzon na Otonu di 2024

- Haley Pilot School
- Lee K-8 School
- Mattahunt Elementary School
- Umana Academy (Mario)

**Prugrama Renew Boston Trust Perfurason di Posus di Testi Jeotérmiku**

Fazi di Konstruson - Konkluzon na Veron di 2024

- John F. Kennedy Elementary School

**Prujetus di Rinuvason di Pátu Skular**

Fazi di Konstruson - Konkluzon na Otonu di 2024

- Henderson K-12 Inclusion School Upper

**Prujetus di Substituison di Janelas & Portas**

Fazi di Konstruson - Konkluzon na Otonu di 2024

- Boston Day-Evening Academy (MSBA ARP)
- Hernandez K-8 School (MSBA ARP)

**Sidadi di Boston - Prujetus di Dipartamentu di Instalasons di Skolas Publiku di Boston**

**Rekonfigurason di anu**

- Ruth Batson Academy (antigu BCLA/McCormack) - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Margarita Muniz Academy - Fazi di Konstruson (Konkluzon na Veron di 2024)

**Entrada di Siguransa**

- TechBoston Academy (6-12) - Fazi di Konstruson (Konkluzon na Veron di 2024)

**Rinuvason di Arti Kulinária**

- Albert D Holland School of Technology (antigu Burke High School) - Fazi di Konstruson (Konkluzon na Veron di 2024)

**Rinuvason di Kaza di Banhu**

- Manning Elementary School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Dudley Street Neighborhood School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- O'Donnell Elementary School - Fazi di Konstruson (Konkluzon na Veron di 2024)

### **Prujetu di Jináziu**

- Iluminason di Jináziu di Madison Park Technical Vocational High School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Substituison di pavimentu di Jináziu di Margarita Muniz - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Várius Skola (11 lukal) - Instalasons di Sistemas di Son y Multimédia- (Konkluzon na Veron di 2025)
- Bankada di Jináziu di Boston Latin School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Brighton High School- Rinuvason di Sala di Muskulason (Konkluzon na Veron di 2024)
- English High School- Rinuvason di Sala di Muskulason (Konkluzon na Veron di 2024)

### **Prujetu di Auditóriu**

- Substituison di Asentus y di Pavimentu di Auditóriu di Edison K-8 School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Várius Skola (3 lukal) - Instalasons di Sistemas di Son y Multimédia - Fazi di Konstruson (Konkluzon na Veron di 2025)

### **Prujetu di Bibliuteka**

- Rinuvason di Bibliuteka di Hernandez K-8 School - Fazi di Konstruson (Konkluzon na Veron di 2024)

### **Involventi Interior di Idifisiu en Alvenaria**

- Paredi Isterior y Skadas di Ellis Elementary School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Paredi Isterior di Mildred Avenue K-8 School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Muru di Kontenson di Eliot K-8 Innovation School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Lee Academy - Paredi Isterior - Fazi di Konstruson (Konkluzon na Veron di 2024)

### **Substituison di Muru di Kontenson y di Vedason**

- Conley Elementary School - Fazi di Konstruson (Konkluzon na Veron di 2024)

### **Substituison di Skadas Isterior**

- New Mission High School - Fazi di Konstruson (Konkluzon na Veron di 2024)

### **Substituison di Ranpas di Asesibilidadi**

- English High School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Beethoven Elementary School - Fazi di Konstruson (Konkluzon na Veron di 2024)

### **Substituison di HVAC**

- Atualmenti nu sta na fazi di konseson pa kes 3 skola indikadu li baxu. Nu ta spera risebi prupostas ti fin di Otonu di 2024 o inisiu di Invernu di 2024 pa kontinua ta avansa ku es trabadju ku objetivu di konklui-l u más rapidu pusivel. Datas aprosimadu di konkluzon sta indikadu li baxu. Ta bai ser aprizentadu un kalendáriu más presizu sin ki prupostas di prujetus for divolidu. Nu ta spera ma konstruson ta ten inisiu na 2025.
  - Bates Elementary School - Fazi di Konseson (Konkluzon na 2025/26)
  - Lee Academy - Fazi di Konseson (Konkluzon na 2025/26)
  - Kenny Elementary School - Fazi di Konseson (Konkluzon na 2025/26)
- Ristantis 7 skola
  - Kurtu prazu - Nu ta bai adisiona unidadis purtátil/janela na undi karga ilétriku permiti-l.
- Longu prazu - Nu ta bai prokura obten finansiamentu adisiunal pa kontinua konseson di sistemas adikuadu pa akrisenta konfortu térmiku y ventilason na ristantis skola.

### **Substituison di Refrijador**

- UP Academy Dorchester - Fazi di Konkursu (Konkluzon na Veron di 2025)
- Murphy K-8 School - Fazi di Konkursu (Konkluzon na Veron di 2025)

### **Substituison di Unidadi di Tratamentu di Ar**

- Mildred Avenue K-8 School - Fazi di Konkursu (Konkluzon na Veron di 2025)

### **Substituison di Tori di Refrijerson**

## **Operasons**

Brian Forde Jr., Xefi Interinu di Operasons  
Campbell Resource Center  
1216 Dorchester Ave.  
Dorchester, Massachusetts 02125 617-635-9135

bforde2@bostonpublicschools.org  
[www.bostonpublicschools.org](http://www.bostonpublicschools.org)

- Lee K-8 School - Fazi di Konkursu (Konkluzon na Veron di 2025)
- English High School - Fazi di Konkursu (Konkluzon na Veron di 2025)
- Curley K-8 School (Upper) - Fazi di Konkursu (Konkluzon na Veron di 2025)

### **Substituison di Kalderas**

- UP Academy Boston - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Excel High School - Fazi di Konstruson (Konkluzon na Otonu di 2024)

### **Substituison di Pavimentus**

- East Boston High School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Up Academy Holland - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Hennigan K-8 School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Excel High School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Condon K-8 School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- Holmes Elementary School - Fazi di Konstruson (Konkluzon na Veron di 2024)
- James Curley K-8 School - Fazi di Konkursu (Konkluzon na Invernu di 2025)

### **Milhurias na Parkis Infantil (Inkluidu Prujetus di Lei di Prizervason Kumunitáriu "CPA")**

- Warren Prescott K-8 School - Fazi di Konstruson (Konkluzon na Veron di 24)
- Winship Elementary School - Fazi di Konstruson (Konkluzon na Otonu di 2024)
- Umana Academy (Mario) - Fazi di Konstruson (Konkluzon na Otonu di 2024)
- O'Donnell Elementary School - Fazi di Konstruson (Konkluzon na Otonu di 2024)
- James Curley K-8 School - Fazi di Pré-Konstruson (Konkluzon na Primavera di 2025)
- Hale Elementary School - Fazi di Pré-Konstruson (Konkluzon na Primavera di 2025)
- Trotter K-6 School - Fazi di Pré-Konstruson (Konkluzon na Primavera di 2025)
- Taylor Elementary School - ta spera apruvason di CPA
- Hurley School K-8 - ta spera apruvason di CPA
- Orchard Gardens K-8 School - ta spera apruvason di CPA

### **Substituison di Superfisi di Rikreiu di Pátiau di Skola**

- Fazi 1 (Kilmer K-8 Upper School, Dudley Street Neighborhood School, Hennigan K-8 School, UP Academy Dorchester, Blackstone Elementary School, Mendell Elementary School, John F Kennedy Elementary School, Murphy K-8 School, McKay K-8 School, Mattahunt Elementary School, Manning Elementary School) - Fazi di Konseson (Konkluzon na 2025)



- Fazi 2 (King K-8 School, Greenwood Sarah K-8 School, Young Achievers K-8 School, Shaw Elementary School, Everett Elementary School, Lyon High School, Alighieri Dante Montessori School, Adams Elementary School, Edison K-8 School, Guild Elementary School, Conley Elementary School, Mather Elementary School, Roosevelt K-8 School (K1-1) - Fazi di Konseson (Konkluzon na 2026)

### **Instalason di Sistema di Alarmi di Insendiu/PA**

- Barron Center / Succeed Boston - Fazi di Konstruson (Konkluzon na Veron di 2025)
- Tobin K-8 School - Fazi di Konstruson (Konkluzon na Otonu di 2025)
- Hamilton (Bais Yaakov) - Fazi di Konstruson (Konkluzon na Invernu di 2025)
- Curley K-8 School (Lower) - Fazi di Konseson (Konkluzon na 2025)
- Hurley K-8 School - Fazi di Konseson (Konkluzon na 2025)

### **Substituison di Bonba di Insendiu**

- Madison Park Technical Vocational High School - Fazi di Konstruson (Konkluzon na Otonu di 2024)

### **Substituison di Tilhadus**

- Gardner Pilot Academy - Fazi di Konseson (Konkluzon na Veron di 2025)

### **Instalason di Kuberturas di Radiadoris**

- Mendell Elementary School - Fazi di Konseson (Konkluzon na Veron di 2025)
- O'Donnell Elementary School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Bradley Elementary School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Curley K-8 School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Alighieri Dante Montessori School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Edison K-8 School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Patrick J. Kennedy Elementary School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Adams Elementary School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Kenny Elementary School - Fazi di Konseson (Konkluzon na Veron di 2025)
- Guild Elementary School - Fazi di Konseson (Konkluzon na Veron di 2025)

### **Trabadjus di preparason y konstruson di spasus di idukason infantil**

- Community Academy of Science and Health - Fazi di Konstruson (Konkluzon na Veron di 2024)

**Operasons**

 Brian Forde Jr., Xefi Interinu di Operasons  
 Campbell Resource Center  
 1216 Dorchester Ave.  
 Dorchester, Massachusetts 02125 617-635-9135

 bforde2@bostonpublicschools.org  
[www.bostonpublicschools.org](http://www.bostonpublicschools.org)

- Henderson K-12 Inclusion School (Lower) – Fazi di Konstruson (Konkluzon na Veron di 2024)
- Kilmer K-8 School (K-3) – Fazi di Konstruson (Konkluzon na Veron di 2024)

**Aprizentason di Prujetus di Riparason Asileradu (ARP) di MSBA**

Skolas	Anbitu	Sidadi
Kenny Elementary School	Tilhadu	Dorchester
O'Donnell Elementary School	Tilhadu	East Boston
Adams Elementary School	Janela/Portas	East Boston
Chittick Elementary School	Janela/Portas	Hyde Park
Everett Elementary School	Janela/Portas	Dorchester
Gardner Pilot Academy	Janela/Portas	Allston
Lyndon K-8 School	Janela/Portas	West Roxbury
Murphy K-8 School	Janela/Portas	Dorchester

**Pisinas**
**Abertu:**

- Charlestown High School – Veron di 2024: Abertu
  - Es pisina sta aktualmenti abertu y operasiunal
- Lee K-8 School – Veron di 2024: Abertu
  - Es pisina sta aktualmenti abertu y operasiunal
- Mattahunt Elementary School – Veron di 2024: Abertu
  - Es pisina sta aktualmenti abertu y operasiunal
- Mildred Avenue K-8 School – Veron di 2024: Abertu
  - Es pisina sta aktualmenti abertu y operasiunal
- Umana Academy (Mario) – Veron di 2024: Abertu
  - Es pisina sta aktualmenti abertu y operasiunal
- UP Academy Marshall – Veron di 2024: Abertu





- Es pisina sta aktualmenti abertu y operasiunal

**Fitxadu**

- Blackstone - Veron di 2024: Fitxadu
  - Ta mesti di un prujetu di kapital pa riparasons y é ta bai sta fitxadu ti ki es prujetu stiver konkluidu.
- Condon K-8 School - Veron di 2024: Fitxadu
  - Nes idifisiu, ten un prujetu di konstruson ku Dipartamentu di Instalasons Publiku. Pisina ka ta bai sta dispunivel pa prugramason duranti veron.
- Hennigan K-8 School / West Zone Early Learning Center - Veron di 2024: Fitxadu
  - Obras foi konkluidu a tenpu di riabertura di veron, ma dividu a problemas ku sistemas di filtrajen, pisina ka podi aktualmenti ser utilizadu ti novu orden.
- Madison Park Technical Vocational High School - Veron di 2024: Fitxadu
  - Obras foi konkluidu a tenpu di riabertura di veron, ma dividu a problemas ku sistemas di filtrajen, pisina ka podi aktualmenti ser utilizadu ti konkluzon di obras.
- Murphy K-8 School -- Veron di 2024: Fitxadu
  - Nes idifisiu, ten un prujetu di konstruson ku Dipartamentu di Instalasons Publiku. Pisina ka ta bai sta dispunivel pa prugramason duranti veron.
- Quincy Elementary School - Veron di 2024: Fitxadu
  - Nes idifisiu, ten un prujetu di konstruson ku Dipartamentu di Instalasons Publiku. Pisina ka ta bai sta dispunivel pa prugramason duranti veron.
- UP Academy Holland - Veron di 2024: Fitxadu
  - Es pisina mesti un riparason di kapital (riparason di un komponenti inpurtanti o parti struktural) y é ta bai permanesi fitxadu ti ki es riparason di kapital for ifetuadu.

**Pontu di Situason di 11 Prinsipal Prujetus di Kapital**

Nomi di Idifisiu	Zona	Statutu	Data di konkluzon previstu
Skola Charter	Roxbury	Na konstruson	Invernu 2025
Kennedy Academy for Health Careers (9-10)	TBD	Analiza opsons di lugar	Spanson kumesa na SY25-26



### Operasons

Brian Forde Jr., Xefi Interinu di Operasons  
 Campbell Resource Center  
 1216 Dorchester Ave.  
 Dorchester, Massachusetts 02125 617-635-9135

bforde2@bostonpublicschools.org  
[www.bostonpublicschools.org](http://www.bostonpublicschools.org)

Horace Mann School for the Deaf and Hard of Hearing (Edwards Building)	Charlestown	Na konstruson	Veron 2024 (mudansas ti SY24-25)
Josiah Quincy Upper School (New Build)	Chinatown	Na konstruson	Veron 2024 (mudansas ti SY24-25)
Philbrick-Sumner (Irving Building)	Roslindale	Na konstruson	Veron 2025 (mudansas ti SY25-26)
Kennedy Patrick J Elementary School	East Boston	Na konstruson	Otonu di 2025
Madison Park Technical Vocational High School	Roxbury	Kontratason di un designer pa final di primavera di 2024	TBD
Mel H. King South End Academies	South End	Studu di programason atual	TBD
Ruth Batson Academy	Dorchester	Kandidatura aprezentadu pa programa prinsipal di MSBA (primavera di 2024)	TBD
Shaw-Taylor	S. Dorchester/ Mattapan	Fazi di planiamentu	Stimativa pa 2029
White Stadium	Dorchester/Jamaica Plain/Mattapan/ Roxbury	Na design	TBD

### Atualizason di Blackstone, Mel H. King South End Academies y Ruth Batson Academy (antigu BCLA/McCormack)

- *Blackstone Elementary School*: Planu di Kapital di Anu Fiskal 2025-2029 ta inklui un konpromisu pa un studu di konseson ki ta bai leba a rikumendason pa un idifisiu



---

rinovadu o novu di Blackstone School. Na més di maiu foi inviadu un [karta](#) pa kumunidadi skular ta transmiti es infurmason.

- *Mel H. King South End Academy*: Gabeti di Superintendenti, Planiamentu di Kapital, Divizon di Skolas y Gabeti di Servisus Spesializadu sa ta kulabora ku Gabeti di Prizidenti di Kamara pa identifika prósimus pasu pa prujetu di kapital en alinhamentu ku planu di Idukason Inkluzivu di distritu. Divizon di Skolas sa ta bai furnesi un atualizason di studu di prugramason ilaburadu en parseria ku kumunidadi skular y partis interesadu na 2024 artis di si publikason. Ikpa ta privé furnesi kumunidadi un atualizason artis di fin di 2024.
- *Ruth Batson Academy*: Ikpa di Instalasons di BPS finaliza objetivus li baxu pa es ser konkluidu es veron, u ki ta bai riuni Kumunidadi Skular di Ruth Batson Academy na Dorchester. Ruth Batson Academy ta bai utiliza várius sala na Dever Elementary, na prósimu anu.
  - Dizativason di sistema di son (PA) di Dever Elementary School y ativason di sistema di son (PA) di Batson na tudu salas utilizadu pa Batson
  - Intruduson di alarmis di porta y/o asesu pa karton-txabi na várius porta
  - Mudansa y/o rimuson di mubiliáriu di spasus di Dever Elementary School
  - Novu mubiliáriu y kuadrus branku pa salas di aula di Batson
  - Rimuson di paredis na 2 spasus

---

### Skolas sen AC y planus pa es

Na últimus trés anu, rijistadu prugresus signifikativu na milhuria di konfortu térmiku na nos skolas. Kumesandu ku 32% di skolas ku ar kondisiunadu, nu txiga gosi na uns inpresionanti 92%. Es rizultadu iziji un inormi sforsu, inkluindu instalason di sistemas di ar kondisiunadu na 80 skolas spadjadu pa nos 125 idifisiu. Ti es data, nu konsigi rizolvi nesetidadi di ar kondisiunadu na maiuria di nos skolas, ku ezitu.

Nu intantu, inda ten 10 skolas ki ta iziji atenson: Bates Elementary School, Otis Elementary School, Mather Elementary School, Kenny Elementary School, Lee Academy, Taylor Elementary School, Mel H. King Middle School, Mel H. King Prep High School, Community Academy, y Mozart Elementary School. Rikunhisendu kompleksidadi des sforsu, nu obtevi un subsidiu statal pa apoia es trabadju fundamental. Duranti Otonu di 2023, foi ifetuadu avaliasons ditalhadu pa intendi nesetidadi spisifiku di kada idifisiu. Na fin di Otonu, nu obtevi limitis di trabadju nesésarius en konfirmidadi ku kódigus di konstruson.

## Operasons

Brian Forde Jr., Xefi Interinu di Operasons  
Campbell Resource Center  
1216 Dorchester Ave.  
Dorchester, Massachusetts 02125 617-635-9135

bforde2@bostonpublicschools.org  
[www.bostonpublicschools.org](http://www.bostonpublicschools.org)

---

Pusteriormenti, na sikuensia di atribuison di orsamentu pa gabineti di subsidius na primavera, nu inisia fazi di konseson pa kes trés skola a sigir ki debi ser mudernizadu: Bates Elementary School, Kenny Elementary School, y Lee Academy.

Atualmenti, nu sa ta avansa kuidadozamenti na fazi di konseson ku objektivu di inisia prusesu di konkursu duranti anu letivu di 2024-2025. Oras ki konstruson kumesa, nu ta bai furnesi kalendáriu atualizadu a midida ki prujetu ivului. Favor, konsulta sulusons a kurtu prazu indikadu más riba.

